

Engineering, Procurement, Construction and Commissioning Schedule

Activity ID	Activity Name	Original Duration	Start	Finish	2020												2021										
					N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul		
					-2	-1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19		
Engineering Procurement & Construction		500d	01-01-20	14-05-21																							
Milestones		500d	01-01-20	14-05-21																							
Detailed Engineering		125d	03-01-20	25-06-20																							
Process		85d	03-01-20	30-04-20																							
Civil / Structural / Architectural		105d	31-01-20	25-06-20																							
Static Equipment		45d	27-03-20	28-05-20																							
Rotary Equipment (Including Packages)		45d	27-03-20	28-05-20																							
Piping		90d	21-02-20	25-06-20																							
Electrical		52d	27-03-20	08-06-20																							
Instrumentation		52d	27-03-20	08-06-20																							
Procurement		170d	29-05-20	25-01-21																							
Static Equipment		170d	29-05-20	25-01-21																							
Rotary Equipment (Including Packages)		130d	29-05-20	27-11-20																							
Piping		130d	26-06-20	28-12-20																							
Electrical		125d	09-06-20	01-12-20																							
Instrumentation		120d	09-06-20	24-11-20																							
Construction and Tenders		222d	26-06-20	11-03-21																							
Civil / Structural		210d	26-06-20	25-02-21																							
Equipment / Piping		150d	18-09-20	11-03-21																							
Electrical and Instrumentation		160d	01-09-20	05-03-21																							
Commissioning		55d	12-03-21	14-05-21																							
Hook-Up and Testing		10d	12-03-21	23-03-21																							
Final Commissioning		45d	24-03-21	14-05-21																							

Actual Work
 Critical Remaining Work
 Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
01-01-20	Baseline	SP	HK